

PROCUREMENT PLAN (Textual Part)

Project information: The Gambia, Electricity Restoration and Modernization Project, P163568

Project Implementation agency: National Water and Electricity Company NAWEC

Date of the Procurement Plan: February 2017

Period covered by this Procurement Plan: February 2018 to December 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***The Gambian Public Procurement Authority Act 2014***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable

Works: is not applicable

Other Relevant Procurement Information.

PROCUREMENT PLAN Gambia, The : Gambia Electricity Restoration and Modernization Project

General Information			
Country:	Gambia, The	Bank's Approval Date of the Original Procurement Plan:	2018-02-28
		Revised Plan Date(s): (comma delineated, leave blank if not)	2019-02-06
Project ID:	P163568	GFN Date:	2018-04-18
Project Name:	Gambia Electricity Restoration and Modernization Project		
Loan / Credit No:	IDA / V1120, IDA / D3090		
Executing Agency(ies)	NATIONAL WATER AND ELECTRICITY COMPANY		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GERMPWORKS/C101 / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with storage	IDA / D3090		Prior	Request for Proposals	Open - International	Multi Stage		0.00	Canceled					2018-08-09	2018-08-14					2018-10-23	2019-02-04			2019-10-01	2021-03-24		
GM-NAWEC-73938-CW-RFP / Design and Build of Transmission Infrastructure between Brikama and Kotu	IDA / D3090		Prior	Request for Proposals	Open - International	Single Stage - One Envelope		0.00	Under Implementation	2018-09-21		2018-12-07		2018-12-07		2018-09-26				2019-02-15	2019-03-17			2019-04-21	2020-10-12		
GERMPWORKS/C101BIS / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with Storage	IDA / V1120		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation	2018-11-26		2019-02-11		2019-02-11		2018-12-01				2019-04-22	2019-07-05			2019-08-09	2021-01-30		
GM-NAWEC-83509-CW-RFP / Clearing of corridor, Pegging Perimeter and Fencing of Solar PV Plant	IDA / V1120		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2019-01-13								2019-03-10	2019-09-06		
GM-NAWEC-88924-CW-RFP / Lamin Koto - Diabugu Bataga : 33kv line with distribution network and secondary substations for Simi and Sandu districts villages	IDA / D3090		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation			2019-01-17		2019-01-17		2019-01-22				2019-03-05	2019-04-04			2019-05-09	2019-11-05		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GERMPGOODS/C407 / Vehicle for Project Purpose	IDA / V1120		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2017-09-02								2017-10-28	2018-04-26		
GERMPGOODS/C406 / Replacement of Streetlights	IDA / V1120		Post	Request for Bids	Limited	Single Stage - One Envelope		0.00	Pending Implementation			2017-08-21		2017-08-26		2017-08-26				2017-10-07	2017-11-06			2018-03-12	2018-09-08		
GM-NAWEC-72929-GO-RFB / Supply of 31,000 Prepayment Meters for NAWEC	IDA / D3090		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation			2018-08-15		2018-08-20		2018-08-20				2018-10-01	2018-10-31			2019-02-01	2019-10-01		

GM-NAWEC-73512-CS-CQS / ESHA for Solar Plant	IDA / V1120		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-03		2018-09-24		2018-11-07						2018-12-07		2019-01-08		2019-07-07	
GERMPSERVICES/310 / Electricity Road Map Update	IDA / V1120		Prior	Quality And Cost- Based Selection	Open - International		0.00	Under Implementation	2018-09-10		2018-10-01		2018-11-14			2018-12-12		2019-01-11	2019-02-15		2019-03-22		2020-03-21	
GM-NAWEC-82968-CS-CQS / Additional Local Finance Resources	IDA / V1120		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-11-13		2018-12-04		2019-01-17						2019-02-16		2019-03-23		2019-09-19	
GM-NAWEC-99366-CS-CQS / ESHA for Laminkoto Diabugu Line Network	IDA / V1120		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-02-11		2019-03-04		2019-04-17						2019-05-17		2019-06-21		2019-12-18	

INDIVIDUAL CONSULTANTS