

Procurement Plan

I. General

1. Project Information

Country: **Tanzania**

Project Name: **Southern Africa Trade and Transport Facilitation Project**

Project ID: **P120370**

2. Project Implementation Agency: **TANROADS**

3. Date of the Procurement Plan: **April 2018**

4. Period Covered by this Procurement Plan: **April 2018 – June 2018**

II. Thresholds for Prior Review, Procurement Approaches and Methods

A. Goods, Works and Non-Consulting Services				
Category	Prior Review (US\$ millions)	Procurement Approaches and Methods (US\$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	≥ 15	≥ 15.0	< 15	≤ 0.2
Goods, IT, and non-consulting services	≥ 4	≥ 5	< 5	≤ 0.1
B. Consulting Services				
Category	Prior Review (US\$ millions)	Short List of National Consultants (US\$ million)		
		Consulting Services	Engineering and Construction Supervision	
Consultants (Firms)	≥ 2	≤ 0.3	≤ 0.3	
Individual Consultants	≥ 0.4	NA.	NA.	

[Overall Project Procurement Risk is MODERATE]

Notes:

Terms of Reference: Terms of Reference for all contracts shall be cleared by the Bank, regardless of whether the assignment is for prior or post review.

Advertisement: Consultancy Service for Contracts estimated to cost US\$ 300,000 equivalent and above per contract shall be advertised in UNDB online in addition to advertising in National News Paper(s) of wide circulation and/or Regional News Paper(s).

PROCUREMENT PLAN Africa : Southern Africa Trade and Transport Facilitation Project

General Information
Country: Africa **Bank's Approval Date of the Original Procurement Plan:** 2017-02-23
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-04-15
Project ID: P120370 **GFN Date:**
Project Name: Southern Africa Trade and Transport Facilitation Project
Loan / Credit No: IDA / 52480
Executing Agency(ies): Tanzania National Roads Agency

WORKS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
TANROADS-REF-21 / Improvement of Assorted Accident Blackspots	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-03-20		2017-03-27							2017-05-26		2017-07-10		2017-09-22		2018-03-21	
TANROADS-REF-22 / Refurbishment of Health Facilities	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-02-27		2017-03-06							2017-04-20		2017-06-19		2017-08-02		2018-01-29	
TANROADS-REF-23 / Construction of Dispatch Centers, Ambulance Bay at EMS sites and renovation of existing Community First Aids Centers	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-02-20		2017-02-27							2017-04-10		2017-05-10		2017-06-14		2017-08-13	
TANROADS-REF-19 / Construction of Phases 1 & 2 of One Stop Border Post (OSBP) at Songwe/Kasumuulu - Tanzania/Malawi Border Crossing	IDA / 52480		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-08-24		2018-08-29							2018-10-13		2018-11-12		2019-01-02		2020-03-27	
TANROADS-REF-20 / Construction of OSIS at Vgwaza	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-09-24		2018-09-29							2018-10-29		2018-11-28		2019-01-02		2020-06-25	

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
TANROADS-REF-4 / Provision of Medical Equipment - CD 4 Counting Machines	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-05-08		2017-05-15							2017-06-29		2017-07-29		2017-09-02		2017-10-17	
TANROADS-REF-5 / Provision of Twenty Vehicles for Traffic Police	IDA / 52480		Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2017-05-15		2017-05-22							2017-07-06		2017-09-04		2017-09-24		2018-03-23	
TANROADS-REF-6 / Provision of computer Hardware and software to establish Corridor Performance Monitoring System for DCC	IDA / 52480		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-03-14		2017-03-21							2017-05-05		2017-07-04		2017-08-08		2018-02-04	

TANROADS-REF-32 / Consultancy Services for Independent Technical Audit for rehabilitation of Mafinga - Igawa road, construction of Health Centers and Songwe one Stop Border crossing	IDA / 52480		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2017-05-04	2017-05-18	2017-07-01				2017-07-29	2017-08-28	2017-10-02	2017-11-06	2018-01-05		
TANROADS-REF-36 / Consultancy Services for Feasibility Study, Preliminary Design and ESIA for the upgrading of Igawa - Songwe Road Section (190 km)	IDA / 52480		Prior	Quality And Cost- Based Selection	Open - International		1,768,435.00	Signed	2017-03-13	2017-03-27	2017-05-25				2017-06-22	2017-08-21	2017-09-25	2017-12-08	2018-12-08		
TANROADS-REF-28 / Consultancy Services for Sensitization of road safety along highly populated centres from Dar es salaam to Malawi and Zambia Borders	IDA / 52480		Post	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2019-05-27	2019-06-10	2019-07-24				2019-08-21	2019-10-20	2019-11-24	2019-12-29	2020-04-27		
TANROADS-REF-27 / Consultancy Services for training of custom brokers and TRA staff	IDA / 52480		Post	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2019-05-28	2019-06-11	2019-07-25				2019-08-22	2019-10-21	2019-11-25	2019-12-30	2020-03-29		
TANROADS-REF-30 / Consultancy Services for Piloting a Customs Guarantee Scheme	IDA / 52480		Post	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2019-06-04	2019-06-18	2019-08-16				2019-09-13	2019-11-12	2019-11-29	2020-02-11	2020-06-10		

INDIVIDUAL CONSULTANTS