

Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: individuals	0.2	0.3	0.4	0.5

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
 - b. competitive dialogue;
 - c. sustainable procurement; and
 - d. best and final offer.
2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other Model Procurement Documents agreed with the Bank) shall be used.

3. Request for Bids (Open-National), if allowed in the Procurement Plan, will be carried out under the Bank's Procurement Regulations following procedures for Open Tendering Method (OTM) of the People's Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and The Public Procurement Rules 2008, as amended in August 2009) using standard/model bidding documents satisfactory to the Bank. For the purpose of Request for Bids (Open-National) the following shall apply:
 - a. Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
 - b. Bids should be submitted and opened in public in one location immediately after the deadline for submission;
 - c. Lottery in award of contracts shall not be allowed;
 - d. Bidders' qualification/experience requirement shall be mandatory;
 - e. Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

PROCUREMENT PLAN Bangladesh : Bangladesh Regional Connectivity Project 1

General Information	
Country:	Bangladesh
Bank's Approval Date of the Original Procurement Plan:	2018-01-05
Project ID:	P154580
Revised Plan Date(s): (comma delineated, leave blank if not)	2019-01-24
Project Name:	Bangladesh Regional Connectivity Project 1
GFN Date:	2018-03-24
Loan / Credit No:	IDA / 60020
Executing Agency(ies)	Ministry of Commerce

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
WD1 / Renovation of office space for setup secretariat for Bangladesh Trade Portal.	IDA / 60020		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2018-10-28										2018-12-23	2019-01-22
BRCP/MOCWD-1/2 / Renovation of Remaining works for Trade Portal Secretariat at BRCP Premises	IDA / 60020		Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,993.42	Signed								2018-11-05										2018-12-31	2019-01-30

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
GDS-1/RFQ / Hiring vehicles for 05 Months before appointment of Project Team and floating the same through OTM	IDA / 60020		Post	Request for Quotations	Limited	Single Stage - One Envelope		5,851.40	Signed								2017-12-27										2018-01-14	2018-06-13

NON CONSULTING SERVICES																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
BRCP/MOCNSD-02 / Appointment of Overseas Study Tour/Training Organizer	IDA / 60020		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-10-28		2018-11-02											2018-11-30	2018-12-30	2019-01-27	2021-06-30
BRCP/MOCNSD03 / Vehicles Rental Services for BRCP, MOC	IDA / 60020		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-11-07		2018-11-10											2018-12-01	2018-12-31	2019-01-31	2021-12-31

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

BRCF/MOCSD-25 / Internal Audit-1 of BRCF-1, MOC	IDA / 60020		Post	Fixed Budget Selection	Open - National		0.00	Pending Implementation	2019-03-07		2019-03-28		2019-05-11				2019-06-08		2019-07-08		2019-07-25		2019-08-29		2019-11-27
BRCF/MOCSD-26 / Internal Audit-2 of BRCF-1, MOC	IDA / 60020		Post	Fixed Budget Selection	Open - National		0.00	Pending Implementation	2019-04-04		2021-04-01		2021-05-15				2021-06-12		2021-07-12		2021-08-16		2021-09-20		2021-12-19
BRCF/MOCSD-24 / Development of Project Website BRCF-1 (All component)	IDA / 60020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-12-18		2019-01-08		2019-02-21								2019-03-14		2019-04-11		2019-07-10
SD3 / User Satisfaction Survey of BTP	IDA / 60020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-09-10		2020-10-01		2020-11-28								2020-12-28		2021-02-01		2021-07-01
SD1 / Hiring consultancy firm (s) for conducting surveys / studies as suggested by NTTFC	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2018-11-22		2018-12-13		2019-01-26				2019-02-23		2019-03-25		2019-04-29		2019-06-03		2021-06-30
SD2 / Hiring Consultants/Firms for conducting selected research/studies for promoting Women Traders in Bangladesh	IDA / 60020		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2018-12-30		2019-01-20		2019-03-19				2019-04-02		2019-05-02		2019-06-06		2019-07-11		2021-06-30
BRCF/MOCSD-01 / Conducting 03 Nos. of Surveys/studies suggested by NTTFC	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2018-11-22		2018-12-13		2019-01-26				2019-02-23		2019-03-25		2019-04-29		2019-06-03		2019-11-30
BRCF/MOCSD-02 / Conducting 04 Nos. of Surveys/studies suggested by NTTFC	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2019-07-17		2019-08-07		2019-09-20				2019-10-18		2019-11-17		2019-12-08		2020-01-12		2020-07-10
BRCF/MOCSD-21 / Design and implement training program on trade facilitation for women traders including regulatory regime and procedural aspect of trade	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2019-03-03		2019-03-10		2019-04-23				2019-05-21		2019-06-20		2019-07-11		2019-08-11		2020-11-03
BRCF/MOCSD-20 / Design and implement training program for increasing women's participation in the ICT sector of Bangladesh	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2019-08-01		2019-08-08		2019-09-21				2019-10-19		2019-11-18		2019-12-09		2020-01-09		2021-04-03
BRCF/MOCSD-19 / Design and implement training program for increasing women's participation in the Cut Power sector of Bangladesh	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2019-03-12		2019-03-19		2019-05-02				2019-05-30		2019-06-29		2019-07-20		2019-08-20		2020-11-12
BRCF/MOCSD-18 / Design and implement training program for increasing women's participation in the Agro Processing sector of Bangladesh	IDA / 60020		Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2018-11-28		2018-12-05		2019-01-18				2019-02-15		2019-03-17		2019-04-07		2019-05-08		2020-07-31

BRCF/MOCSD-11 / Baseline survey for BRCP-1 (MOC, BLFA & NBR Component)	IDA / 60020		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2018-11-29		2018-12-13		2019-01-26					2019-02-23		2019-03-25		2019-04-11		2019-05-12		2020-02-06
BRCF/MOCSD-10 / Sectoral Diagnostics for ICT sector of Bangladesh	IDA / 60020		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2019-08-28		2019-09-18		2019-11-01					2019-11-29		2019-12-29		2020-02-02		2020-03-08		2021-03-08
BRCF/MOCSD-09 / Sectoral Diagnostics for Cart Flower sector of Bangladesh	IDA / 60020		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2019-03-19		2019-04-09		2019-05-23					2019-06-20		2019-07-20		2019-08-24		2019-09-28		2020-09-27
BRCF/MOCSD-08 / Sectoral Diagnostics for Argo- processing sector of Bangladesh	IDA / 60020		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2018-11-28		2018-12-19		2019-02-01					2019-03-01		2019-03-31		2019-05-05		2019-06-09		2020-06-08
BRCF/MOCSD-07 / Conducting 03 Nos. of Surveys/studies suggested by NTTFC	IDA / 60020		Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2020-08-18		2020-09-08		2020-10-22					2020-11-19		2020-12-19		2021-01-23		2021-02-27		2021-08-26
BRCF/MOCSD-23 / Establishment of web based National Enquiry Point for trade including upgradation and mobile apps development for ETP	IDA / 60020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-12-02		2018-12-23		2019-02-05									2019-03-07		2019-04-11		2019-10-08
BRCF/MOCSD-22 / Development Women Traders Network and Database	IDA / 60020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2019-07-22		2019-07-29		2019-09-25									2019-10-25		2019-11-29		2020-11-28

INDIVIDUAL CONSULTANTS