

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2017 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>

2. **Prequalification** for Bidders *Not applicable*

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*

5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review. Justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 500,000
2.	Single Source (Firms)	Above US\$ 50,000
3.	Individual	Above US\$ 200,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2018-09-03
Revised Plan Date(s): (comma delineated, leave blank if not) 2019-05-02
Project ID: P150520 **GFN Date:**
Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project
Loan / Credit No: IBRD / 84870
Executing Agency(ies): Division Rajpura

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
PRWSS-W-DIV68-5303-1/RRS / WSS vill Khandoli , Blok Rajpura, Patiala Rep. of Pumping Machinery, Repair of PChamber, Repair of OHSR, Repair of W.W, Chlorination, P/F Auto. Water Controller, Prov & making water conn to HH, P/F PVC Pipe 6kg/cm2 incl. specials, etc under comp 2A	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,799.38	Signed							2018-08-31									2018-08-31		2018-08-31	
PRWSS-W-DIV68-3566-1/RRS / Water Supply Scheme Samaspur Blok Ghanour, District Patiala .Replacement of machinery, Repair of Water Work, Providing & making water connection to Household, P/F PVC Pipe 6kg/cm2 including specials, Bulk Meter etc. under sub-component 2(b)	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		8,720.39	Completed							2018-08-31									2018-08-31		2018-08-31	
PRWSS-S-DIV68-5583-1 / Renovation of rooms for JE Sections (S025-SS35) under Jurisdiction of Division Rajpura including white washing repair of room fixing electric fans and lights etc under component 4A of PRWSSIP	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,232.98	Signed							2018-10-15									2018-12-10		2019-06-08	
DWSS-W-DIV68-5589-1 / Surface WSS Vill Mandali district Patiala: Design & Built WSS incl. WTP CW & HW Pumping Station with Mechanries. CW mains to OHSRs of existing Village. Inst. of Bulk WM, Generator, Transformer, SCADA PLC etc Including O&M of 10 Years under Comp. 3a(ii)	IBRD / 84870		Prior	Request for Bids	Open - National	Single Stage - Two Envelope		0.00	Under Implementation			2018-11-12		2018-11-17						2018-12-29		2019-03-13		2019-04-17		2019-10-14		

DWSS-W.DIV68-5598-1 / Surface water supply scheme Patra,Design & Built WSS incl. WTP CW & RW Pumping Station with Machineryes. CW mains to existing OHSR. Inst of Bulk WM, Generator, Transformer, 2 Nos. Solar Power System SCADA PLC etc Iod O&M of 10 Years under Comp. 36G).	IHRD / 84870		Prior	Request for Bids	Open - National	Single Stage - Two Envelope	0.00	Under Implementati on											2018-11-12	2018-11-17	2018-12-29	2019-03-13	2019-04-17	2019-10-14	
PRWSS-W.DIV67-4045-1/RSR / WSS Dharrerri Jattan Block & District Patiala: Repair of OHSR, & Water Werks. Prov. Chlorination,water connections, PVC Pipes, Sluice valve, Sluice Valve Haudi, Bulk Meter under component 2B.	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope	6,519.47	Completed															2018-11-20	2018-11-20	2018-11-20
DWSS-W.DIV67-5308-1/NRS / WSSVII Sekhupur Kamboon,Block& Dist Patiala: Repl. of Machinery, Repair of Pump Chamber & OHSR, WW, PF Chlorination, Automatic Water Controller, water connections, PVC Pipes under component 2B of PRWSSIP	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope	9,907.20	Completed															2018-11-20	2018-11-20	2018-11-20
PRWSS-W.DIV68-5158-1/RSR / WSS VII Rajgurbh Block Ghanour, District Patiala Repair of Pumping Machinery,Pump Chamber, OHSR,Automatic Water Controller, Providing & making water connection to Household, P/F PVC Pipe Sluice valve Haudi, Brick under component 2B of PRWSSIP	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementati on															2019-07-06	2019-10-05	2020-04-02
PRWSS-W.DIV68-5159-1/RSR / WSS VII Nauskera, Block Ghanour, District Patial: Repair of Pumping Machinery,Pump Chamber, OHSR,Automatic Water Controller, Providing & making water connection to Household, P/F PVC Pipe Sluice valve Haudi, Brick under component 2B of PRWSSIP.	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementati on															2019-07-06	2019-10-05	2020-04-02
PRWSS-S.DIV68-5569-2 / WSS Village Patra, Block and Division Rajpura. Digital survey for laying water supply pipe line in various villages falling under surface under component 3B(ii) of PRWSSIP.	IHRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Pending Implementati on															2019-07-06	2019-10-05	2020-04-02

PRWSS-S-DIV68-5571-2 / WSS Village Mandoli: Block Ghanour, Division Rajpura: Digital survey for laying water supply pipe line in various villages falling under surface under component 3B(ii) of PRWSSIP.	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																	2019-07-06			2019-10-05	2020-04-02
--	--------------	--	------	------------------------	-----------------	-----------------------------	--	------	------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	------------	--	--	------------	------------

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
PRWSS-G-DIV68-5585-1 / Procurement of Office Furniture, tools and other facilities for new JE Sections (SS25-SS35) under Jurisdiction of Division Rajpura under component 4A	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,572.63	Signed																						2018-10-15			2018-12-10	2019-06-08

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion										
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
PRWSS-S-DIV68-5571-1 / WSS Village Mandoli: Topographical survey of WTP site and villages to be covered under Surface WSS Vill. Mandoli of Block Ghanour, Rajpura, Sanour and Patiala Distt. Patiala under component 3B(ii) of PRWSSIP.	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		14,022.09	Signed																							2018-09-28			2018-09-28	
PRWSS-S-DIV68-5569-1 / WSS village Pabra: Topographical survey of WTP site and villages to be covered under Surface WSS Village Pabra of Block Rajpura, Patiala and Sirhand, Distt. Patiala and Fatehgarh Sahib under component 3B(ii) of PRWSSIP.	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,676.98	Signed																								2018-09-28			2018-09-28

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion									
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

INDIVIDUAL CONSULTANTS