

Zarafshon Irrigation Rehabilitation and River Basin Management (ZIRP)

Project Procurement Plan (P158576)

Description	Reference No	Procurement approach	Selection method	Estimated amount in (USD \$)	Bank oversight	Contract signing date
GOODS						
Vehicles	ZIRP-RFQ-002	National, Open	RFQ	90,000.00	Post	
Furniture for PMU and PCU	ZIRP-RFQ-004	National, Open	RFQ	20,000.00	Post	
CONSULTING SERVICES						
Detailed design, including Author supervision for Mastchohi kuhi, Ayni, Shahrison, Devashtich and Panjakent districts	ZIRP-CQS-007	National, Open	CQS	140,000.00	Post	
Detailed design for Panjakent districts	ZIRP-CQS-011	National, Open	CQS	170,000.00	Post	

PROCUREMENT PLAN Tajikistan : Zarafshon Irrigation Rehabilitation and Management Improvement Project

General Information

Country: Tajikistan **Bank's Approval Date of the Original Procurement Plan:** 2018-01-29
Revised Plan Date(s): (comma delineated, leave blank if not) 2019-01-09
Project ID: P158876 **GFN Date:** 2018-01-30
Project Name: Zarafshon Irrigation Rehabilitation and Management Improvement Project
Loan / Credit No: TF / A6507
Executing Agency(ies): Project Management Unit for the "Fergana Valley Water Resources Management Project"

WORKS																																
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
ZIRP-RFQ-W-003 / Repair of the office ZIRP	TF / A6507		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementation								2018-09-02									2018-10-28		2019-04-26				
ZIRP-NCB-W-006 / Rehabilitation of pump station Dupula and canal Dupula in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-02-05			2019-02-10									2019-03-24		2019-04-23		2019-05-28		2019-11-24
ZIRP-NCB-W-009 / Rehabilitation of pumping stations Navobod, Rudaki and Margedar-3 in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-02-04			2019-02-09									2019-03-23		2019-04-22		2019-05-27		2019-11-23
ZIRP-NCB-W-010 / Rehabilitation of pumping stations Yori 1 and Leningrad -2 in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-02-04			2019-02-09									2019-03-23		2019-04-22		2019-05-27		2019-11-23
ZIRP-NCB-W-012 / Repair of the building of a technical workshop for the repair of pumps, electric motors, machines, mechanisms and the construction of the office of the Zirefshan basin organization in Ayni district and the repair of the existing AMI building in Panjakent	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		532,230.12	Under Implementation					2018-09-05			2018-09-10									2018-10-22		2018-11-21		2018-12-26		2019-06-24
ZIRP-NCB-W-013 / Repair, restoration of shields and gates and installation of water-measuring structures in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		341,273.99	Under Implementation					2018-09-14			2018-09-19									2018-10-31		2018-11-30		2019-01-04		2019-07-03
COMMUNITY BASED CONTRACTS / Multilateral contracts with manual workers in Ayni, Shahriston, Mastchohi kubi, Devashstich and Panjakent districts	TF / A6507		Post	Community Driven Development	Direct			0.00	Pending Implementation					2018-11-01			2018-11-06													2018-12-11		2019-06-09
ZIRP-NCB-W-002 / Rehabilitation of pumping stations Varz 1,2, Sangiston, canals and dyukers in the Ayni district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-12-20			2018-12-25									2019-02-05		2019-03-07		2019-04-11		2019-10-08

ZIRP-NCB-W-003 / Rehabilitation of Khalifa- Hasan canal of Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on									2018-12-28	2019-01-02			2019-02-13	2019-03-15	2019-04-19	2019-10-16	
ZIRP-NCB-W-001 / Rehabilitation of on-farm pipelines and canals in Mastchohi Kahi district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2019-01-13	2019-01-18			2019-03-01	2019-03-31	2019-05-05	2019-11-01
ZIRP-NCB-W-004 / Rehabilitation of water intake structure of headworks of Tuqsan -Korez and Eshon canals and Rehabilitation of Tuqsan - Korez, Leningrad-1 and Eshon canals in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2019-07-04	2019-07-09			2019-08-20	2019-09-19	2019-10-24	2020-04-21
ZIRP-NCB-W-008 / Rehabilitation of pumping stations and Rehabilitation of canals on Nihafar-1,2,3 in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2019-05-03	2019-05-08			2019-06-19	2019-07-19	2019-08-23	2020-02-19
ZIRP-NCB-W-011 / Rehabilitation of Margedar, Margedar-3, Rudaki and Navobod canals and Rehabilitation of intake structures on the Margbedar and Margbedar-3 canals in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2019-04-12	2019-04-17			2019-05-29	2019-06-28	2019-08-02	2020-01-29
ZIRP-NCB-W-014 / Mechanized clearing of canals Khalifa Khanan, Tuqsan Korez, Eshon, Saram, Nihafar-2, 3, Margedar, Margedar-3, Dugala, Yori -1,2, Leningrad, Navobod and Rudaki in Panjakent district	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2018-11-25	2018-11-30			2019-01-11	2019-02-10	2019-03-17	2019-09-13
ZIRP-NCB-W-016 / Rehabilitation of vertical wells (9 pcs.) and shields of closures in the Shabriston district, Rehabilitation of vertical wells (23 pcs.), Channels and pipelines (7 objects), gate panels in Devastich district and Rehabilitation of pumping station Mehnat-3	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on										2019-05-03	2019-05-08			2019-06-19	2019-07-19	2019-08-23	2020-02-19
ZIRP-RPQ-W-001 / Rehabilitation of Nihafar 1- 2-3 canals in Panjakent rayon.	TF / A6507		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled										2018-11-06	2018-11-11			2018-12-23	2019-01-22	2019-02-28	2019-08-25
ZIRP-RPQ-W-007 / Rehabilitation of Tuqsan - Korez, Leningrad-1 and Eshon canals in Panjakent district	TF / A6507		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled															2019-01-01	2019-06-30	
ZIRP-RPQ-W-004 / Rehabilitation of pumping station Mehnat-3 and channel-MK-4, in the area Devastich	TF / A6507		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled															2018-12-08	2019-02-02	2019-08-01

ZIRPCQS-010 / Consulting services for support and improvement of WUA's potential, in the districts of Penjikent, Devastich, Shahrison, Aini and Gorny Mastchakh	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-28	2018-07-19	2018-09-01							2018-10-01	2018-11-05	2019-05-04
ZIRPCQS-011 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canals Dupula, Margedar, Margedar-3 and Yori-1 and 2 in Penjikent district	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-11	2018-07-02	2018-08-15							2018-09-14	2018-10-19	2019-04-17
ZIRPCQS-012 / Consulting services for design and author supervision of the restoration of pumping stations Leningrad-1, Yori-2, Nilfar-1,2,3, Varr-1,2 and Sangiston in the districts of Panchaken and Ayni	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-05-11	2018-06-01	2018-07-15							2018-08-14	2018-09-18	2019-03-17
ZIRPCQS-013 / Consulting services for design and author supervision of the restoration of the canal and pumping stations Dupulla, Navobod, Rudaki, Margedar-3, Yori-1, and Leningrad-2 in the Panchaken district	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-08	2018-06-29	2018-08-12							2018-09-11	2018-10-16	2019-04-14
ZIRPCQS-014 / Consulting services on design and supervision of the reconstruction of pumping stations Mehnat 3, channel MK-4, 32 pieces of vertical wells and irrigation systems in the area of Devastich, Shahrison and Mastchokhi Kubi	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-08	2018-06-29	2018-08-12							2018-09-11	2018-10-16	2019-04-14
ZIRPCQS-016 / Consulting services for conducting baseline survey	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-05-25	2018-06-15	2018-07-29							2018-08-28	2018-10-02	2019-03-31
ZIRPCQS-017 / Consulting firm for inventory of irrigation systems in the Zerafshan river basin (in Penjikent, Ayni, Gornaya Matcha, Shahrison and Devastich districts)	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-07-16	2018-08-06	2018-09-19							2018-10-19	2018-11-23	2019-05-22
ZIRP-CQS-014 / Consulting services for designing and author supervision for rehabilitation of pumping stations Mehnat-3, MK-4 canal, 32 no of vertical boreholes, and irrigation systems in Devastich, Shahrison and Mastchokhi kubi districts	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-11-25	2018-12-16	2019-01-29							2019-02-28	2019-04-04	2019-10-01

ZIRPCQS-015 / Design and architectural supervision of the repair of the building of the central office in the Panchakent district, the office of the Zeravshan basin organization in the Ayni district	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-08	2018-06-29	2018-06-12							2018-09-11	2018-10-16	2019-04-14
ZIRP-CQS-009 / Improvement of irrigation system and management in Zeravshan river basin	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-11-30	2018-12-21	2019-02-03							2019-03-05	2019-04-09	2019-10-06
ZIRP-CQS-013 / Consulting services for designing and author supervision for rehabilitation of pumping stations Dupala, Navobod, Rudaki, Margedar-3, Yori - 1,2 in Panjakent district	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-012 / Consulting services for designing and author supervision for rehabilitation of pumping stations Leningrad-1,2, Nuhfar-1,2,3, Varz-1,2 and Sangiston in Panjakent and Ayni districts	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12
ZIRP- CQS-011 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canals Dupala, Margedar, Margedar-3 and Yori-1 and 2 in Penjikent district.	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-14	2018-10-05	2018-11-18							2018-12-18	2019-01-22	2019-07-21
ZIRP-CQS-006 / Consulting services for assessment of impact on environment and social (ecology) for all 5 project districts	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-005 / Consulting services for social mobilization in 2 districts (Devashich, Panjakent)	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-017 / Consulting firm for inventory of irrigation systems in the Zeravshan river basin (the districts of Penjikent, Ayni, Gornaya Matcha, Shahristan and Devastich)	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-003 / Consulting services for public awareness in 5 districts (Ayni, Shahristan, Mashohi kubi, Devashich and Panjakent)	TF / A6507		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-09-05	2018-09-26	2018-11-09							2018-12-09	2019-01-13	2019-07-12

ZIRP. CQS-007 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canals Khalifa Hasan, Nilufar 1,2,3, Tukson Kovz, Eshon and Sarazm in Penjikent	TF / A6507	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2018-09-17	2018-10-08	2018-11-21										2018-12-21	2019-01-25	2019-07-24		
---	------------	------	------------------------------------	-----------------	------	----------	------------	------------	------------	--	--	--	--	--	--	--	--	--	------------	------------	------------	--	--

INDIVIDUAL CONSULTANTS