

## Sample Procurement Plan

*(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)*

*(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).*

### I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007*]; *Revision 15 of Updated Procurement Plan, June 2010*]
2. **Date of General Procurement Notice:** Dec 24, 2006
3. **Period covered by this procurement plan:** *The procurement period of project covered from year June 2010 to December 2012*

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*

July 9, 2010

5. **Any Other Special Procurement Arrangements:** [including advance procurement and retroactive financing, if applicable] *5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness** ( including those that are subject to retroactive financing and advanced procurement)

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	<i>82</i>	<i>5</i>	<i>No</i>	<i>Prior</i>	
	Summary of the ICB (Goods)	<i>43.77</i>	<i>15</i>	<i>No</i>	<i>Prior</i>	
	Summary of the NCB (Works)	<i>64.53</i>	<i>18</i>	<i>No</i>	<i>Post</i>	<i>1<sup>st</sup> contract for Prior Review</i>
	Summary of the NCB (Goods)	<i>1.86</i>	<i>4</i>	<i>No</i>	<i>Post</i>	<i>1<sup>st</sup> contract for Prior Review</i>
	Summary of the ICB (Non-Consultant Services)	<i>0.45</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	

### **III. Selection of Consultants**

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	<i>Above US\$ 100,000</i>	
2.	Single Source (Firms)	<i>All</i>	
3.	<i>Individual</i>	<i>Above US\$ 50,000</i>	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ *300,000* equivalent per contract, may comprise

entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	4.17	7	Prior	
	Summary of number of contracts that will be let under other methods	0.83	1	Prior	CQS

**PROCUREMENT PLAN** Georgia : Third Regional Development Project

**General Information**  
**Country:** Georgia **Bank's Approval Date of the Original Procurement Plan:** 2016-08-11  
**Revised Plan Date(s):** (comma delimited, leave blank if not) 2019-05-24  
**Project ID:** P150696 **GFN Date:**  
**Project Name:** Third Regional Development Project  
**Loan / Credit No:** IBRD / 84940  
**Executing Agency(ies):** Municipal Development Fund of Georgia

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IBRD/RDP/IL/CW/NCB/03-2015 / Restoration of access road to Sapara Monastery	IBRD / 84940		Prior	Request for Bids	Open - National	Single Stage - One Envelope		1,335,323.50	Under Review																		
IBRD/RDP/IL/CW/NCB/30-2016 / Arrangement of parking lot at Dariali Monastery and rehabilitation of access road to monastery residence	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		1,641,625.28	Signed			2016-09-14		2016-09-14						2016-10-16		2016-11-15		2016-12-27		2017-06-25	
IBRD/RDP/IL/CW/NCB/06-2016 / Arrangement of tourism infrastructure at Sapara Monastery	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		227,239.14	Signed			2017-01-24		2017-01-24						2017-02-25		2017-03-27		2017-05-08		2018-05-08	
IBRD/RDP/IL/CW/NCB/10-2016 / Rehabilitation and safety measures of access road to Gogasheni village	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		540,489.73	Completed			2016-09-13		2016-09-13						2016-10-15		2016-11-14		2016-12-26		2017-06-24	
IBRD/RDP/IL/CW/NCB/02-2016 / Restoration of Stepantsminda Museum Complex	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		167,343.14	Signed			2016-10-04		2016-10-04						2016-11-05		2016-12-05		2017-01-16		2018-07-20	
IBRD/RDP/IL/CW/NCB/28-2016 / Rehabilitation of access road of village Gogebi, arrangement of foot trail to Trinity Church	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		536,423.90	Signed			2016-08-31		2016-08-31						2016-10-02		2016-11-01		2016-12-13		2017-06-11	
IBRD/RDP/IL/CW/NCB/20-2016 / Arrangement of Bakuriani Central Trail	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		256,912.04	Terminated			2017-01-15		2017-01-15						2017-02-16		2017-03-18		2017-04-29		2017-12-25	
IBRD/RDP/IL/CW/NCB/27-2016 / Rehabilitation of Dusheti Central Park	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		1,135,106.38	Signed			2016-12-01		2016-12-06						2017-01-17		2017-02-16		2017-03-23		2017-11-18	
IBRD/RDP/IL/CW/NCB/35-2017 / Rehabilitation of Bakuriani-Trakhsjvari Road	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		902,549.82	Signed			2017-11-15		2017-11-20						2018-01-01		2018-01-31		2018-03-07		2019-07-30	
IBRD/RDP/IL/CW/NCB/09-2016 / Arrangement of tourism infrastructure at Khertvisi Complex	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		644,016.52	Signed			2017-04-04		2017-04-04						2017-05-04		2017-06-03		2017-07-15		2018-05-11	

IBRD/RDP/IL/CW/NCB/29-2016 / Arrangement of safety measures and tourism infrastructure at Vanis Qvabehi	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		228,997.59	Signed			2017-07-17	2017-07-17		2017-08-18	2017-09-17	2017-10-29	2018-10-29
IBRD/RDP/IL/CW/NCB/11-2017 / Arrangement of Tourist Infrastructure at Vardzia Caves	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		707,240.62	Signed			2017-07-17	2017-07-17		2017-08-16	2017-09-15	2017-10-27	2018-04-25
IBRD/RDP/IL/CW/NCB/11-2018 / Arrangement of Tourist Infrastructure at Vardzia Caves	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2017-05-15	2017-05-15		2017-06-16	2017-07-16	2017-08-27	2018-08-27
IBRD/RDP/IL/CW/NCB/04-2017 / Adaptation of the Makheta old cinema building for establishment of the Makheta archaeological museum	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		3,352,001.76	Signed			2017-11-03	2017-11-03		2017-12-05	2018-01-04	2018-02-15	2019-08-19
IBRD/RDP/IL/CW/NCB/23-2016 / Rehabilitation of Abastumani Observatory	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		1,391,282.20	Signed			2017-11-30	2017-11-30		2017-12-30	2018-01-29	2018-03-05	2019-03-05
IBRD/RDP/IL/CW/NCB/36-2017 / Rehabilitation of Abastumani Historical Wooden Houses	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		1,513,382.56	Signed			2017-11-20	2017-11-20		2017-12-22	2018-01-21	2018-02-25	2019-02-25
IBRD/RDP/IL/CW/NCB/37-2017 / Rehabilitation of an access road to village Mirashkhani	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		373,248.96	Signed			2017-12-11	2017-12-11		2018-01-12	2018-02-11	2018-03-18	2018-07-16
IBRD/RDP/IL/CW/NCB/38-2017 / Rehabilitation of Abastumani Water and Sewage Systems	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2018-09-17	2018-09-22		2018-11-03	2018-12-03	2019-01-07	2019-12-23
IBRD/RDP/IL/CW/NCB/34-2017 / Rehabilitation of Abastumani Water Supply and Wastewater Systems	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2018-10-10	2018-10-15		2018-11-26	2018-12-26	2019-01-30	2019-12-31
IBRD/RDP/IL/CW/NCB/33-2017 / Rehabilitation of Abastumani Historical Central Park and riverbed sides and bridges	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2017-11-06	2017-11-11		2017-12-23	2018-01-22	2018-02-26	2019-07-21
IBRD/RDP/IL/CW/NCB/08-2017 / Restoration of Saro Darbazi houses, rehabilitation of access road and tourism infrastructure	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-06-04	2018-06-04		2018-07-06	2018-08-05	2018-09-16	2019-12-30
IBRD/RDP/IL/CW/NCB/32-2017 / Miarbi Road Rehabilitation and Didveli Parking Extension	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled			2018-06-11	2018-06-16		2018-07-28	2018-08-27	2018-10-01	2019-10-01

IBRD/RDP/IL/CW/NCB/12-2017 / Mtshketa integrated urban regeneration (including rehabilitation and enhancement of Mtshketa Recreation Park and Jvari Tourism Infrastructure)	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2019-04-22	2019-04-22		2019-05-24	2019-06-23	2019-08-04	2019-12-30
IBRD/RDP/IL/CW/NCB/13-2017 / Development of Tourism infrastructure at Jvari monastery	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Canceled				2018-10-01	2018-10-01		2018-11-02	2018-12-02	2019-01-13	2019-12-29
IBRD/RDP/IL/CW/NCB/31-2017 / Rehabilitation of access road to Zedazeni Monastery	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,285,971.43	Signed				2018-03-26	2018-03-26		2018-04-27	2018-05-27	2018-07-08	2019-04-04
IBRD/RDP/IL/CW/NCB/15-2017 / Rehabilitation of Dusheti Archeological Base, access road to place and tourism infrastructure (Chilashvilebi palace)	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2019-03-05	2019-03-05		2019-04-02	2019-05-02	2019-06-06	2019-12-23
IBRD/RDP/IL/CW/NCB/01-2016 / Arrangement of tourism infrastructure at Ananuri castle (improvement of parking, tourism infrastructure and arrangement of small artisan marketplaces)	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Canceled				2018-04-30	2018-04-30		2018-06-01	2018-07-01	2018-08-12	2019-08-12
IBRD/RDP/IL/CW/NCB/14-2016 / Rehabilitation of historical streets in Dusheti (infrastructural rehabilitation, street lighting posts and restoration of houses' facades and roofs)	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,922,307.17	Signed				2018-06-14	2018-06-15		2018-07-15	2018-07-30	2018-08-17	2019-12-30
IBRD/RDP/IL/CW/SH/01-2016 / Arrangement of access road, gas infrastructure and internet supply for hotel Sevamora LTD, in Mtshketa Municipality	IBRD / 84940	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Under Implementation									2019-04-07	2019-06-06
IBRD/RDP/IL/CW/NCB/07-2017 / Arrangement of Tourist Infrastructure and Urgent Restoration Works for Zarma Monastery	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2019-03-18	2019-03-18		2019-04-17	2019-05-17	2019-06-28	2020-12-19
IBRD/RDP/IL/CW/NCB/18-2017 / Arrangement of tourism infrastructure at Godauri	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2019-03-12	2019-03-12		2019-04-11	2019-05-11	2019-06-08	2020-11-29
IBRD/RDP/IL/CW/NCB/19-2017 / Restoration and Adaptation of Borjomi Cavalry Building as a Museum	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2019-11-11	2019-11-11		2019-12-11	2020-01-10	2020-02-14	2021-08-07
IBRD/RDP/IL/CW/NCB/22-2016 / Integrated Urban Upgrading of Abastumani	IBRD / 84940	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Pending Implementation				2020-02-24	2020-02-24		2020-03-25	2020-04-24	2020-05-29	2021-11-20

IBRD/IDP/IL/CW/NCB/26-2016 / Tourism Infrastructure development at Bakuriani Recreation Park	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-11-20	2019-11-20			2019-12-20	2020-01-19	2020-02-23	2021-02-22		
IBRD/IDP/IL/CW/NCB/39-2017 / Restoration of Stepanminda Museum Complex (Phase 2)	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-03-06	2019-03-06			2019-04-05	2019-05-05	2019-06-09	2020-11-30		
IBRD/IDP/IL/CW/NCB/40-2019 / Arrangement of Bakuriani Central Trail and Road (Phase 2)	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2019-04-10	2019-04-10			2019-05-10	2019-05-31	2019-07-12	2019-12-09		

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Notice / Invitation		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IBRD/IDP/IL/G/NCB/01-2017 / Supply of furniture and showcases for Mtskheta Archaeological Museum	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2019-07-22	2019-07-27			2019-09-07	2019-10-07	2019-11-11	2019-12-31						
IBRD/IDP/IL/G/NCB/02-2017 / Supply of furniture and showcases for Stepanminda Museum	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2019-08-12	2019-08-17			2019-09-16	2019-10-14	2019-11-11	2019-12-31						
IBRD/IDP/IL/G/DC/01-2019 / Supply of FIDIC Books	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-03-11	2019-03-11			2019-03-21	2019-03-24	2019-04-03	2019-05-03						
IBRD/IDP/IL/G/NCB/01-2017 / Supply of furniture and showcases for Mtskheta Archaeological Museum	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-02-24	2020-02-29			2020-03-30	2020-04-29	2020-06-03	2020-09-01						
IBRD/IDP/IL/G/NCB/02-2017 / Supply of furniture and showcases for Stepanminda Museum	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-04-22	2020-04-27			2020-05-27	2020-06-26	2020-08-07	2020-11-05						
IBRD/IDP/IL/G/NCB/03-2019 / Supply of Goods for CH Sites	IBRD / 84940		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-04-10	2019-04-10			2019-05-10	2019-06-09	2019-07-21	2019-10-19						

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion			
									Planned	Actual	Planned	Actual										

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion			
									Planned	Actual	Planned	Actual										

IBRD/RDP/HC/QCBS/01-2015 / Consulting Services for Supervision of Civil Works to be implemented under the Regional Development Project III (RDP/III)	IBRD / 84940		Prior	Consultant Qualification Selection	Open - International	4,409,584.48	Under Implementation															
IBRD/RDP/HC/LCS/01-2017 / Project audit	IBRD / 84940		Post	Least Cost Selection	Open - International	0.00	Canceled	2017-04-17	2017-05-08	2017-06-21			2017-07-19	2017-08-18	2017-09-22	2017-10-27	2018-04-25					
IBRD/RDP/HC/QCS/05-2016 / Preparation of detailed project documentation for Mskheta Archeological Museum according to UNESCO recommendations	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	88,758.87	Signed	2016-09-02	2016-09-23	2016-11-06				2016-12-06		2017-01-10	2017-07-09					
IBRD/RDP/HC/QCS/12-2016 / Training course in Microsoft Project for Donor Relations and Project Management Unit of MDF	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	4,707.82	Signed	2016-12-05	2016-12-26	2017-02-08					2017-03-10	2017-04-14	2017-06-13					
IBRD/RDP/HC/QCS/13-2016 / Preparation of Resettlement Action Plan / Abbreviated Resettlement Action Plan for Urban Regeneration of historical streets in Dusheti; Urban regeneration of Abastumani and Arrange of tourism infrastructure at Ananuri castle Sub-Projects	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	24,470.49	Signed	2017-01-05	2017-01-26	2017-03-11					2017-04-10	2017-05-15	2018-11-13					
IBRD/RDP/HC/QCS/11-2016 / Preparation of Detailed Engineering Design for Rehab. of access road to Mtarbi and Kokhta ropeways, Extension of Parking Lot and Arrang. of Infrastructure at Didveli and Arrang. of a Parking Lot, Access Road and Infrast. for the New Ropeway in Gudauri	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	54,803.15	Signed	2017-04-17	2017-05-02	2017-06-15					2017-07-15	2017-08-08	2017-12-06					
IBRD/RDP/HC/QCS/10-2016 / Preparation of Detailed Design Documentation for Arrangement of Tourist Infrastructure and Urgent Restoration Works for Zarma Monastery	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	28,439.75	Signed	2017-02-17	2017-03-10	2017-04-23					2017-05-23	2017-06-27	2017-11-14					
IBRD/RDP/HC/QCS/07-2016 / Preparation of Detailed Engineering Design for rehabilitation of an access road to Zedazeni Monastery Complex in Mskheta Municipality	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	11,908.69	Signed	2017-03-20	2017-04-10	2017-05-24					2017-06-23	2017-07-28	2017-10-11					



IBRD/RDP/PPH/SRMIDP/C SCQS01-2017 / Consulting Services for Preparation of Detailed Designs for Arrangement of Access Roads for 5 Sites and Arrangement of Access Roads and Road Lightening for 3 sites Under Public Private Investment (PPI) Component	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	13,693.61	Signed	2017-04-03	2017-04-24	2017-06-07							2017-07-07	2017-08-11	2017-11-09
IBRD/RDP/PPH/SRMIDP/C SCQS02-2017 / Consulting Services for Preparation of Detailed Designs for Arrangement of Gas Supply System for 3 Sites Under Public Private Investment (PPI) Component. (TA covers also PPI components of RDP and SRMIDP. The PP reflects RDP/PPH amount only for 1 site).	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	8,101.83	Signed	2017-04-04	2017-04-25	2017-06-08							2017-07-08	2017-08-12	2017-10-26
IBRD/RDP/PPH/CS/CQS/15- 2017 / Performance monitoring and evaluation activities	IBRD / 84940		Post	Consultant Qualification Selection	Open - International	249,994.80	Signed	2017-06-09	2017-06-23	2017-07-27							2017-08-06	2017-08-16	2019-12-24
IBRD/RDP/PPH/CS/CQS/03- 2016 / Performance monitoring and evaluation activities	IBRD / 84940		Post	Quality And Cost- Based Selection	Open - International	0.00	Canceled	2017-10-20	2017-11-10	2017-12-24			2018-01-21	2018-02-20			2018-03-27	2018-05-01	2019-05-01
IBRD/RDP/PPH/CS/CQS/16- 2016 / Preparation of design documentation for restoration and adaptation of Borjomi Cavalry Building as a Museum	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	61,137.00	Signed	2017-08-10	2017-08-31	2017-10-14							2017-11-13	2017-12-18	2018-05-17
IBRD/RDP/PPH/CS/CQS/09- 2016 / Design Preparation for Restoration of Soro Darbazi Houses, Rehabilitation of Access Road and Tourism Infrastructure	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2017-03-20	2017-04-10	2017-05-24							2017-06-23	2017-07-28	2018-01-24
IBRD/RDP/PPH/CS/CQS/14- 2017 / Design Review and Supervision of Civil Works (Phase II)	IBRD / 84940		Post	Consultant Qualification Selection	Open - International	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14							2019-01-13	2019-02-17	2019-12-14
IBRD/RDP/PPH/CS/CQS/21- 2017 / Business start- up/expansion advisory service to tourism SMEs (Mtskheta- Mtsaneti Region)	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	83,374.30	Signed	2018-02-12	2018-03-05	2018-04-18							2018-05-18	2018-06-22	2019-12-14
IBRD/RDP/PPH/CS/CQS/20- 2017 / Preparation of consulting services for Mtskheta Archeological Museum Museography, Management Plan and Detail Design for Showcases	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2018-05-25	2018-06-15	2018-07-29							2018-08-28	2018-10-02	2019-03-31

IBRD/RDP/ILCS/CQS01-2017 / Preparation of sustainable site and museum management plans for Projects' cultural heritage sites	IBRD / 84940		Post	Consultant Qualification Selection	Open - International	0.00	Canceled	2018-09-10	2018-10-01	2018-11-14							2018-12-14	2019-01-18	2019-07-17
IBRD/RDP/ILCS/CQS02-2017 / Setting up of destination management office in each region	IBRD / 84940		Post	Consultant Qualification Selection	Open - International	0.00	Canceled	2018-10-25	2018-11-15	2018-12-29							2019-01-28	2019-03-04	2019-08-31
IBRD/RDP/ILCS/CQS/23-2018 / Design Review and Construction Supervision for the Rehabilitation of Abastumani Water Supply and Wastewater Systems	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2018-03-15	2018-04-05	2018-05-19							2018-06-18	2018-07-23	2019-12-25
IBRD/RDP/ILCS/QCBS03-2018 / Preparation of Detailed Designs and Construction Supervision for the Integrated Urban Upgrading of Abastumani Cultural&Wellness Town	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	1,139,461.31	Signed	2018-01-25	2018-02-15	2018-03-31			2018-04-28	2018-05-28			2018-07-02	2018-08-06	2019-12-29
IBRD/RDP/ILCS/LCS02-2018 / Project Audit of 2018 and 2019 fiscal years	IBRD / 84940		Post	Least Cost Selection	Open - International	0.00	Under Implementation	2018-10-22	2018-11-12	2018-12-26			2019-01-23	2019-02-22			2019-03-29	2019-05-03	2020-05-02
IBRD/RDP/ILCS/CQS/17-2016 / Revision of Detailed Design Documentation for Arrangement of Tourism Infrastructure at Jvari Monastery and Preparation of Detailed Design Documentation in accordance with UNESCO recommendations in Mtskheta Municipality	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2018-03-20	2018-04-10	2018-05-24							2018-06-23	2018-07-28	2018-12-25
IBRD/RDP/ILCS/CQS/18-2018 / Preparation of Detailed Design for Tourism Infrastructure Development at Bakuriani Recreation Park	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2018-04-16	2018-05-07	2018-06-20							2018-07-20	2018-08-24	2019-01-21
IBRD/RDP/ILCS/QCBS05-2018 / Preparation of Detailed Designs and Construction Supervision for the Integrated Urban Regeneration of Mtskheta (including rehabilitation and enhancement of Mtskheta Recreation Park and tourism infrastructure at Jvari Monastery)	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Under Review	2018-03-20	2018-04-10	2018-05-24			2018-06-21	2018-07-21			2018-08-25	2018-09-29	2019-12-23
IBRD/RDP/ILCS/QCBS06-2018 / Preparation of Detailed Designs and Construction Supervision for the Protected Area Sustainable Infrastructure/Facilities Development and Integrated regeneration of Tbilisi National Park and Its Gateway Settlements	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2018-02-28	2018-03-19	2018-05-02			2018-05-30	2018-06-29			2018-08-03	2018-09-07	2019-12-31

IBRD/RDP/HC/QCBS/04-2018 / Review and Finalization of Designs of Abastumani WS system and WTP, Preparation of DD of WW Network, Preparation of Employers Requirements and Specifications for Design, Build Contract of WWTP and Construction Supervision	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2018-08-03	2018-08-17	2018-09-21			2018-10-12	2018-11-02	2018-11-16	2018-11-22	2021-11-26
IBRD/RDP/HC/CQS/04-2018 / Outreach and Communication for HDP3	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-10-15	2020-11-05	2020-12-19					2021-01-18	2021-02-22	2021-08-21
IBRD/RDP/HC/CQS/08-2018 / Design Preparation for Rehabilitation of Dusheti Archaeological Base, Access road to palace and tourism infrastructure (Chilashvlebi Palace)	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-03-11	2019-04-01	2019-05-15					2019-06-14	2019-07-19	2020-01-15
IBRD/RDP/HC/CQS/19-2018 / Preparation of consulting services for Stepanzinda Museum Museography, Detail Design for Showcases and Development of sustainable management plans for cultural heritage monuments of the project	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-06-10	2019-07-01	2019-08-14					2019-09-13	2019-10-18	2020-02-15
IBRD/RDP/HC/QCBS/08-2019 / Preparation of consulting services for Muxheta Archaeological Museum Museography, Detailed Design for Showcases and development of sustainable management plans for cultural heritage monuments of the project	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2019-04-10	2019-05-01	2019-06-07			2019-07-07	2019-07-21	2019-08-11	2019-08-30	2019-12-28
IBRD/RDP/HC/QCBS/02-2016 / Stakeholder Training, Civic Engagement and Capacity Building to increase sustainability in project sites	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2020-04-01	2020-04-22	2020-06-21			2020-07-19	2020-08-09	2020-09-06	2020-10-04	2021-04-02
IBRD/RDP/HC/QCBS/07-2019 / Preparation of Detailed Design, Documentation and Mobility Plan for Bakuriani Urban Upgrade and Supervision	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2019-03-07	2019-03-28	2019-05-04			2019-06-03	2019-06-24	2019-07-15	2019-07-29	2020-06-23
IBRD/RDP/HC/CQS/22-2019 / Preparation of Detailed Design, Documentation for Juta-Roshka-Arkhoti-Shatili, Tusheti Mountain Huts and Supervision	IBRD / 84940		Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2019-03-18	2019-04-08	2019-05-22					2019-06-21	2019-07-26	2019-11-23

IBRD/RDP/ILCS/CQS/06-2016 / Design Preparation for Development of Shatili Heritage Village; and Arrangement of East Caucasus Trekking Route/Mountain Huts	IBRD / 84940		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-09-03		2018-09-24		2018-11-07						2018-12-07		2019-01-11		2019-07-10
IBRD/RDP/ILCS/CQS/06-2016 / Design Preparation for Development of Shatili Heritage Village; and Arrangement of East Caucasus Trekking Route/Mountain Huts	IBRD / 84940		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-09-20		2017-10-11		2017-11-24						2017-12-24		2018-01-28		2018-07-27
IBRD/RDP/ILCS/QCBS/09-2019 / Detailed Designs and Construction Supervision for the Sustainable Conservation and Facilities Development for Truso Protected Landscape (including Conservation of the Historic Fortress of the Zakagori Complex)	IBRD / 84940		Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2019-05-15		2019-06-05		2019-07-10			2019-08-09		2019-08-30		2019-09-13		2019-09-27	2022-08-12

**INDIVIDUAL CONSULTANTS**